COMPLETION REPORT

1. Name of Work : **Improvements to 1st Main Road at Munikondappa layout in Ward No. 14 Bagalagunte**

2. Sanctioned Estimate No. & Dt : T-SNO EE/718/13-14 dt 19.2.2015

3. Head of Account which is chargeable : [illegible]

4. Work Order No. & Dt :

5. Name of Contractor : **KRIDL**

6a. Time Stipulated for completion of work :

6b. Delay in execution of work :

7. Measurement recorded in : M.B. No. 828

8. Check Measurement of the Asst. : M.B. No. 828
Page No. 82793 to 82798

Asst. Exe. Eng / Exe. Eng :
Page No. 82793 to 82798

9. Name of the office/official :
incharge of the work :

10. a) Asst. Engineer D.S. [illegible]

b) Asst. Exe. Engineer [illegible]

Sanctioned Estimated Amount	Amount claims as per actually vide as per bills	Difference	
		Excess	Savings
6.00	5,79,046.00	—	954.00

1) Certified that the above has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specifications as embodied in the agreement.

ASST. ENGINEER

ASST. EXECUTIVE ENGINEER
Dasarahalli Division
BRUHATH BANGALORE MAHANAGARA PALIKE

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Zone, Bangalore-57.